

Greenwich High School
Music Instructional Space & Auditorium
Building Committee
Report for the quarter ending December 31, 2009
January 29, 2010

A. Activities

- a. Completed schematic design & delivered to Board of Ed for review.
- b. Board of Ed approved project, relaxing some of the education specifications with an increased budget for the Construction Phase of \$27.815 million.
- c. Met with neighbors to review project.
- d. Received Board of Selectmen project endorsement and recommendation to Planning & Zoning Commission to grant Municipal Improvement.
- e. Filed plans with Inland Wetlands & Watercourses Agency and Planning & Zoning Commission in December.
- f. Initiated Design Development phase.

B. Financial

	<u>Approved Pre- Construction Budget</u>	<u>Expended to Date</u>
Architecture	\$ 1,367,500	\$ 382,428
Construction Management	218,836	89,204
Other	361,425	42,580
Contingency	<u>182,239</u>	<u>0</u>
Total	\$ <u>2,130,000</u>	\$ <u>514,212</u>

C. Schedule & Next Steps

- a. Continue design development
- b. Work with land use agencies to obtain necessary approvals